

**GOVERNMENT OF INDIA
MINISTRY OF HOUSING AND URBAN AFFAIRS
RAJYA SABHA
UNSTARRED QUESTION NO. 3419
ANSWERED ON 23/03/2026**

PROGRESS UNDER THE SMART CITIES MISSION

3419. SHRI DEREK O' BRIEN:

Will the Minister of HOUSING AND URBAN AFFAIRS be pleased to state:

- (a) the details of total funds sanctioned/allocated and funds released by the Central Government under the Smart Cities Mission (SCM) over the last five years, year-wise;
- (b) the amount of funds actually utilised and the corresponding utilisation percentage, provided State/UT-wise as well as city-wise;
- (c) the total number of projects approved under the Mission and their cumulative sanctioned cost, the city-wise status of Mission projects, showing those completed, those under implementation and those discontinued/dropped along with reasons for discontinuation/dropping wherever applicable; and
- (d) whether the Mission's timeline has been extended beyond the originally notified period, if so, the revised timeframe and reasons for such extension?

ANSWER

**THE MINISTER OF STATE IN THE MINISTRY OF HOUSING AND URBAN AFFAIRS
(SHRI TOKHAN SAHU)**

- (a) to (c): Under Smart Cities Mission (SCM), out of Central Government's allocation of ₹48,000 Cr, the cities have been able to claim central financial assistance of ₹47,458 crore (i.e. 99% of the total Central share allocation for cities) of which of ₹46,320 Cr has been utilized (i.e. 98% of the total Central share allocation for cities). As reported by the States/UTs as on 01.03.2026, a total 8,064 projects amounting to ₹1,64,811 Cr were taken up since inception of the mission, out of which 7,784 projects (97% of total projects undertaken) worth ₹1,56,159 Cr have been completed and 280 projects amounting to ₹8,652 Cr are at implementation stage.

City/UT wise details of Central Financial Assistance claimed & utilized with utilization percentage and status of projects under SCM is given at Annexure.

- (d): Projects under the Smart Cities Mission (SCM) involve complex urban infrastructure development, involving preparation and approval of Detailed Project Reports (DPRs), obtaining statutory clearances, and resolving land-related issues etc. Due to these procedural and implementation challenges, such projects require longer gestation periods. Consequently, since its launch, the mission was extended four times till 31.3.2025. The Smart City Mission has come to end on 31.03.2025.

Annexure referred to in reply for part (a) to (c) of Rajya Sabha Unstarred Question No. 3419 for answer on 23rd March, 2026 regarding Progress under the Smart Cities Mission

City/UT wise details of Central Financial Assistance claimed & utilized with utilization percentage and status of projects under SCM.

(Amount in ₹ Cr)

Sl. No.	City Name	Status of Gol Funds			Total Projects		Completed Projects		At implementation stage	
		Gol funds claimed	Gol funds utilized	% utilization	No. of Projects	Cost of Projects	No. of Projects	Cost of Projects	No. of Projects	Cost of Projects
1	Port Blair	306	245	80%	18	511	9	72	9	439
2	Amaravati	488	488	100%	19	903	14	746	5	157
3	Kakinada	490	485	99%	92	1,908	80	1,731	12	177
4	Tirupati	392	388	99%	104	2,083	92	1,649	12	433
5	Visakhapatnam	490	479	98%	65	1,695	63	1,613	2	82
6	Itanagar	488	408	84%	32	521	25	422	7	99
7	Pasighat	490	485	99%	43	512	41	458	2	53
8	Guwahati	490	490	100%	21	755	20	746	1	9
9	Bhagalpur	490	486	99%	27	1,504	26	1,494	1	10
10	Biharsharif	433	418	97%	61	1,449	57	1,252	4	197
11	Muzaffarpur	490	445	91%	30	860	26	747	4	112
12	Patna	488	485	99%	34	1,430	34	1,430	-	-
13	Chandigarh	490	490	100%	97	2,694	97	2,694	-	-
14	Atal Nagar	488	476	98%	52	944	52	944	-	-
15	Bilaspur	429	403	94%	126	1,765	118	1,605	8	161
16	Raipur	453	453	100%	342	1,745	336	1,639	6	106
17	Silvassa	392	389	99%	29	853	12	416	17	437
18	Diu	386	386	100%	52	1,148	43	1,093	9	55
19	NDMC	343	317	92%	127	997	121	884	6	113
20	Panaji	490	470	96%	51	1,051	50	1,043	1	8
21	Ahmedabad	490	490	100%	70	2,655	69	2,626	1	29
22	Dahod	417	414	99%	36	984	36	984	-	-
23	Gandhinagar	490	463	94%	43	1,046	42	846	1	200
24	Rajkot	490	488	100%	71	2,184	71	2,184	-	-
25	Surat	490	490	100%	87	2,694	87	2,694	-	-
26	Vadodara	490	489	100%	52	1,943	52	1,943	-	-
27	Faridabad	490	490	100%	44	929	35	763	9	166
28	Karnal	490	432	88%	117	1,207	105	801	12	406
29	Dharamshala	490	477	97%	80	656	76	605	4	50
30	Shimla	488	478	98%	211	896	208	840	3	56
31	Jammu	489	455	93%	127	2,969	125	2,940	2	29
32	Srinagar	452	441	98%	161	3,634	157	3,532	4	103
33	Ranchi	490	490	100%	26	1,847	26	1,847	-	-
34	Belagavi	490	490	100%	217	2,780	212	2,722	5	58
35	Bengaluru	488	456	93%	57	1,054	56	1,031	1	23
36	Davanagere	490	490	100%	128	1,976	127	1,947	1	30
37	Hubballi-Dharwad	490	444	91%	81	1,950	79	1,835	2	115
38	Mangaluru	490	457	93%	105	2,579	98	2,484	7	95
39	Shivamogga	490	490	100%	112	1,381	112	1,381	-	-
40	Tumakuru	490	490	100%	217	2,099	217	2,099	-	-
41	Kochi	490	490	100%	98	1,761	96	1,734	2	27
42	Thiruvananthapuram	488	474	97%	79	1,242	77	1,179	2	64

Sl. No.	City Name	Status of GoI Funds			Total Projects		Completed Projects		At implementation stage	
		GoI funds claimed	GoI funds utilized	% utilization	No. of Projects	Cost of Projects	No. of Projects	Cost of Projects	No. of Projects	Cost of Projects
43	Kavaratti	183	45	25%	12	289	8	11	4	278
44	Bhopal	490	490	100%	82	2,791	82	2,791	-	-
45	Gwalior	490	490	100%	84	1,633	81	1,416	3	217
46	Indore	490	490	100%	231	3,751	231	3,751	-	-
47	Jabalpur	490	490	100%	130	2,197	130	2,197	-	-
48	Sagar	490	489	100%	80	1,782	78	1,607	2	175
49	Satna	490	483	99%	86	1,363	83	1,262	3	101
50	Ujjain	490	490	100%	95	1,613	93	1,589	2	24
51	Aurangabad	490	490	100%	47	2,835	45	2,690	2	145
52	Kalyan-Dombivali	490	490	100%	19	1,245	16	721	3	523
53	Nagpur	490	490	100%	47	1,768	40	1,588	7	180
54	Nashik	444	444	100%	53	3,197	52	3,026	1	172
55	Pimpri-Chinchwad	490	490	100%	25	1,304	24	1,172	1	132
56	Pune	490	490	100%	55	3,333	55	3,333	-	-
57	Solapur	490	490	100%	49	1,587	49	1,587	-	-
58	Thane	490	490	100%	52	1,712	50	1,402	2	310
59	Imphal	398	348	87%	27	513	23	346	4	167
60	Shillong	490	445	91%	13	517	10	453	3	64
61	Aizawl	490	419	86%	45	508	33	290	12	218
62	Kohima	490	475	97%	40	689	40	689	-	-
63	Bhubaneswar	490	490	100%	32	2,072	31	2,057	1	15
64	Rourkela	490	490	100%	75	1,517	73	1,370	2	147
65	Puducherry	343	338	98%	80	595	70	328	10	267
66	Amritsar	490	484	99%	44	1,911	42	1,805	2	106
67	Jalandhar	490	445	91%	78	1,186	74	1,023	4	163
68	Ludhiana	490	490	100%	82	1,389	74	1,320	8	68
69	Ajmer	490	490	100%	179	2,224	178	2,209	1	15
70	Jaipur	490	484	99%	170	2,545	168	2,483	2	63
71	Kota	490	484	99%	87	2,154	86	2,139	1	14
72	Udaipur	490	490	100%	143	1,717	143	1,717	-	-
73	Gangtok	488	447	91%	29	744	28	735	1	9
74	Namchi	490	464	95%	26	917	24	781	2	136
75	Chennai	490	490	100%	49	1,104	48	1,097	1	7
76	Coimbatore	490	490	100%	72	1,455	72	1,455	-	-
77	Erode	490	486	99%	55	1,304	55	1,304	-	-
78	Madurai	490	490	100%	16	1,900	16	1,900	-	-
79	Salem	490	490	100%	114	1,861	114	1,861	-	-
80	Thanjavur	490	488	100%	103	996	102	989	1	8
81	Thoothukudi	490	482	98%	75	1,038	75	1,038	-	-
82	Tiruchirappalli	490	489	100%	83	1,548	83	1,548	-	-
83	Tirunelveli	490	480	98%	81	1,817	81	1,817	-	-
84	Tiruppur	490	489	100%	28	2,833	28	2,833	-	-
85	Vellore	490	489	100%	53	2,096	52	2,083	1	13
86	Greater Warangal	377	377	100%	119	1,800	103	1,499	16	302
87	Karimnagar	429	429	100%	49	1,094	40	1,022	9	73
88	Agartala	490	490	100%	77	808	77	808	-	-
89	Agra	490	490	100%	62	2,369	62	2,369	-	-
90	Aligarh	490	488	100%	52	1,830	51	1,730	1	100
91	Bareilly	490	485	99%	88	1,476	88	1,476	-	-
92	Jhansi	490	490	100%	78	1,868	78	1,868	-	-

Sl. No.	City Name	Status of GoI Funds			Total Projects		Completed Projects		At implementation stage	
		GoI funds claimed	GoI funds utilized	% utilization	No. of Projects	Cost of Projects	No. of Projects	Cost of Projects	No. of Projects	Cost of Projects
93	Kanpur	490	489	100%	91	3,060	91	3,060	-	-
94	Lucknow	490	490	100%	103	2,126	102	2,115	1	11
95	Moradabad	490	490	100%	41	1,503	41	1,503	-	-
96	Prayagraj	490	489	100%	146	2,295	145	2,250	1	45
97	Saharanpur	490	488	100%	115	1,292	113	1,235	2	57
98	Varanasi	490	490	100%	117	3,342	117	3,342	-	-
99	Dehradun	490	484	99%	33	1,144	32	939	1	204
100	New Town Kolkata	490	486	99%	226	1,460	225	1,435	1	25
	Total	47,320	46,203		8,064	1,64,811	7,784	1,56,159	280	8,652
	Non-Selected Smart Cities	18	18							
	Sultanpur Lodhi	120	105							
	Grand Total	47,458	46,326							

(As reported by States / UTs as on 01.03.2026.)